

# Bauzeitenplan

## LEDERHAUS RAVENSBURG 1. B.A. 2016

					2016																																																																								
					Januar				Februar				März				April				Mai				Juni				Juli				August				September				Oktober				November				Dezember																												
Pos	Vorgang	Dauer	Start	Ende	5	31	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52																				
1	<b>1. BAUABSCHNITT</b>																																																																												
2	Auszug Post	19 at	29.02.2016	24.03.2016																																																																									
3	Deinstallation Eit.	2 at	01.04.2016	04.04.2016																																																																									
4	Abstützung Decke über EG	5 at	04.04.2016	08.04.2016																																																																									
5	Montage U-Träger seitl. an Unterzügen EG	5 at	11.04.2016	15.04.2016																																																																									
6	Ausbau gußeiserne Stützen EG	5 at	18.04.2016	22.04.2016																																																																									
7	Ertüchtigung Einzelfundamente EG	5 at	25.04.2016	29.04.2016																																																																									
8	Einbau Stahlverbundstützen EG	10 at	02.05.2016	17.05.2016																																																																									
9	Rohbau Eingang West, Beh.-WC EG	10 at	17.05.2016	31.05.2016																																																																									
10	Innenputzarbeiten	15 at	30.05.2016	17.06.2016																																																																									
11	Trockenbauverkl. F60 Decke EG, 2. OG	15 at	20.06.2016	08.07.2016																																																																									
12	Naturstein Anpflastern EG, Fubo EG	10 at	11.07.2016	22.07.2016																																																																									
13	Schreinerarbeiten Einbaumöbel	15 at	11.07.2016	29.07.2016																																																																									
14	Metall-Glas-Elemente EG	10 at	25.07.2016	05.08.2016																																																																									
15	Malerarbeiten	10 at	08.08.2016	19.08.2016																																																																									
16	Endmontage HLSE	5 at	22.08.2016	26.08.2016																																																																									